Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

No. Second & Final Bill (For Other Works) Date:

Division: EE (Project Division – Yalahanka Zone) Sub-Division: AEE (Yalahanka Zone)

Bill Received No……Dated……Cash Book Voucher No……dated……

Scheduled Docket No.

Name of Work: Providing Children Play Equipments and Senior Citizen Gym Equipments and Landscape Development to Parks in Ward no. 08, Byatarayanapura of Yelahanka Zone

Reference to Agreement No. EE/Project/AG/199/17-18 Dated: 23-03-2018

Work order No: EE(Project)/YNK Zone/WO/1992017-18 Dated: 23-03-2018

Job Code: 008-18-000001 Budget head: Est. cost:

Name of Contractor and Full Address: M/s. Sai Ram Construction (Prop Sri A.Sathish Gowda),

Certified that the measurements were taken by me on 31/12/2020 and recorded of Pages: 161883 to 161894 of measurement Book No: 34/17-18 and that the work is satisfactorily executed.

A. Sathish Gowda
Contractor

Executive Engineer
Officer-in-charge of work

Certified that the measurements were verified by me on 31/12/2020 and found correct.
The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

If Memorandum of Payment

1)	Total value of work done or supplies made as per account with in	
2)	Deduct amount to be held in reserve being……percent Rs…… 2nd & Final	BA- 34,52,943-
3)	" Balance	
4)	Deduct Payments 1st and Part Rs 34,90,988	IT- 74529-
	a) Amount of previous payment as in the Office cash Book Voucher No……Dated……S.D. No……	CGST- 74529-
	Amount adjusted towards cash advance recovery of	SGST- 74529-
	b) Payments cost store or other materials supplied.	CBT- 7453-
	Now made recovery of amount creditable to this/other work	CESS- 74529-
	Amount paid on this bill Cheque/Cash	Recalls 67704-
5)	Balance being unpaid value of work done held in reserve	Ded. cred 373273-
6)	Deduct cash advance made on the Office Cash Book Voucher No……dated……less adjustments	
7)	Net amount due to or from contractor	
	Unadjusted items	
8)	Advance to contractor for materials brought to site (as detailed) within	

A. Sathish Gowda
Contractor's Signature

cheque 70,79,670-00

Received Rs…… (In words)

…… Head of Account P-3213

By Cash and by adjustment of Payment as per memorandum

Witnesses:

1.

2. A. Sathish Gowda

Dated……Signature of Contractor

(For use in the Office)
Audited & admitted Rs. 34,52,943-

Stamp

70,90,670- by Cheque

and Rs. 373,273- by Adjustment

Paid by me by cheque

No……Dated……

Cash Rs……Dated……

Acct. Clerk Project Division
Acct. Supdt. Project Division B.B.M.P.
7/1/2021
Exe. Engineer Project Division B.B.M.P.

Initials of Officer making payment

Executive Engineer

Item No.	Description	Unit	Modified Estimated Quantity	Previous Claimed Bill		Present Measurement Bill			Total Quantity UP-to-date	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
1	KSRRB M200-10.1. Clearing and grubbing road land including uprooting rank vegetation, grass, bushes, shrubs, saplings and trees girth up to 300mm, removal of stumps of trees cut earlier and disposal of unserviceable materials and stacking of serviceable material to be used or auctioned, including removal and disposal of top organic soil not exceeding 150 mm in thickness complete as per specifications. I. By Manual Means: A. In area of light jungle. MORTH Specification No. 201. (BCSR 2016-2017, Page 136, Item No 18.13)	Ha	0.10	0.10	5572.67	0.00	58594.95	0.00	0.10	5572.67
2	Excavation in Soil with Dozer KSRRB M300-11. Excavation for road way in all types of soil by mechanical means including cutting and pushing the earth to site of embankment including trimming bottom and side slopes in accordance with requirements of lines, grades and cross sections complete as per specifications. MORTH Specification No. 301. (BCSR 2016-2017, Page 143, Item No 19.11)	Cum	909.07	23.78	4999.41	884.92	210.28	186081.71	908.70	191081.12
3	KSRRB M300-Construction of Embankment with Material Gravel/Murrum KSRRB M300-53. Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density. MORTH Specification No. 305. (BCSR 2016-2017, Page 148, Item No 19.60)	Cum	242.32	42.80	15495.31	199.52	362.04	72232.77	242.32	87728.08
4	KSRRB M400- Wet Mix Macadam - KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158 I.No.20.18)	Cum	26.39	0.00	0.00	26.21	1999.60	52417.51	26.21	52417.51
5	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2 (BCSR 2016-2017, Page 12. Item No 4.3)	Cum	83.69	13.78	80400.24	68.67	5834.56	400659.24	82.45	481059.47
6	KSRB 14.6-1: Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS.(BCSR 2016-2017, Page 101, Item No 14.6)	Sqm	318.15							

a)	Quantity upto 125%	Sqm	381.75	0.00	0.00	381.75	1003.31	383040.03	381.75	383040.03
b)	Quantity above 125%	Sqm	30.40	0.00	0.00	30.38	1003.31	30774.02	30.38	30774.02
7	KSRB 5.2.2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1 : 6 stone hammerd dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 (BCSR 2016-2017, Page 23, Item No 5.5)	Cum	64.37	0.00	0.00	64.37	5019.38	323087.45	64.37	323087.45
8	KSRB 4-1 .6 : Providing and laying in position plain cement concrete of mix 1:2:4 with cement@ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 ems. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications.(BCSR 2016-2017, Page 12, Item No 4.6)	Sqm	159.79							
a)	Quantity upto 125%	Sqm	76.75	0.49	3196.11	76.26	6522.67	497418.81	76.75	500614.92
b)	Quantity above 125%	Sqm	83.04	0.00	0.00	83.01	6522.67	541472.93	83.01	541472.93
9	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification (BCSR 2016-2017, Page 109, Item No 14.62)	Sqm	185.45	95.11	123709.58	90.24	1300.70	117375.17	185.35	241084.75
10	KSRRB M2200-8.1. Back filling behind abutment, wing wall and return wall complete as per drawing and Technical Specification complete as per specifications. A. Granular material MORTH Specification No. 2204 (BCSR 2016-2017, Page 225, Item No 28.11)	m	0.00	0.00	0.00	0.00	628.17	0.00	0.00	0.00
11	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint (BCSR 2016-2017, Page 262, Item No 37.3)	Sqm	933.00	83.85	66242.34	850.40	790.01	671824.50	934.25	738066.84
12	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1 :2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 ems. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) (BCSR 2016-2017, Page 262, Item No 37.2)	Sqm	396.00	2.55	2503.64	390.83	981.82	383719.80	393.38	386223.44
13	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint (BCSR 2016-2017, Page 262, Item No 37.4)	m	973.00	110.70	42996.99	862.30	388.41	334925.94	973.00	377922.93

14	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 75 X 75 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 75X12 mm and 50X6 mm arch bend to hot dip galvanised flats. The work is inclusive of throughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal putty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq. pipe, GI sq. rods, GI forged designs etc., heavy duty hinges are made out of 75mm solid sq. block assembled with 20mm dia bearing in three places for each flop. Heavy Duty Locking arrangements at tow places including cost of labour, painting, erecting charges using hoist pulley cranes with all lead and lift, loading, transportation, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the Engineer-in-charge of the work. (Data Rate)	Sqm	11.40	11.33	156889.68	0.00	13847.28	0.00	11.33	156889.68
15	Fabricating, providing and erecting in poiston of M S Ornamental security Grill without hot dip using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere support M S Square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at thebotom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drillling holes. the work includes providng two coats of enamel painting over one coatr of red lead ready mix primer coat etc complete cost of all labour, painting, erection charges using hoist pulleycranes etc as per specification and drawings. (BCSR 2016-2017, Page 41, Item No 7.33)	Kgs	0.00	0.00	0.00	0.00	157.04	0.00	0.00	0.00
16	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 (BCSR 2016-2017, Page 25, Item No 5.26.1)	Sqm	85.19							
a)	Quantity upto 125%	Sqm	4.50	3.59	4032.58	0.91	1123.28	1022.18	4.50	5054.76
b)	Quantity above 125%	Sqm	80.69	0.00	0.00	80.45	1123.28	90367.88	80.45	90367.88
17	KSRB15-3.7 : Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. (BCSR 2016-2017, Page 113, Item No 15.15)	Sqm	79.20							
a)	Quantity upto 125%	Sqm	9.00	0.00	0.00	9.00	292.51	2632.59	9.00	2632.59
b)	Quantity above 125%	Sqm	70.20	0.00	0.00	69.96	292.51	20464.00	69.96	20464.00

18	Providing and fixing pre cast sol[illegible] cement [illegible] bottom [illegible] 0mm in h[illegible] ing inclu[illegible] r charges [illegible] tation etc[illegible] No 5.30)	Concrete kerb stones made [illegible] idth 114 and 185 mm [illegible] th finished with CM 1:3 [illegible] ing formwork, curing, [illegible] f machinery, loading and [illegible] omplete	Nos	1188.00						
a)	Quantity upto 125%		Nos	745.00	131.00	49153.82	614.00	375.22	230385.08	745.00	279538.90
b)	Quantity above 125%		Nos	443.00	0.00	0.00	443.00	375.22	166222.46	443.00	166222.46
19	KSRRB 800-1. Painting two co[illegible] ats after [illegible] synthetic enamel paint in app[illegible] roved sh[illegible] concrete surfaces, with mate[illegible] rials, la[illegible] specifications. MORTH Chapter 8 [illegible] No 24.2)	filling the surface with [illegible] des on new plastered [illegible] ur complete as per	Sqm	249.55							
a)	Quantity upto 125%		Sqm	126.25	0.00	0.00	126.25	71.93	9081.16	126.25	9081.16
b)	Quantity above 125%		Sqm	123.30	0.00	0.00	122.51	71.93	8812.14	122.51	8812.14
20	Providing and applying Enamel M[illegible] etal Pai[illegible] priming coat) over new steel or ot[illegible] er metal [illegible] an even shade after cleaning o[illegible] l, grease [illegible] matter, with materials, labour co[illegible] plete as [illegible] (BCSR 2016-2017, Page 182, Item No 24.1)	ing two coats (excluding [illegible] urfaces brushing to give [illegible] dirt and other foreign [illegible] er specifications.	Sqm	3093.00							
a)	Quantity upto 125%		Sqm	855.00	0.00	0.00	855.00	98.30	84046.50	855.00	84046.50
b)	Quantity above 125%		Sqm	2238.00	0.00	0.00	1853.00	98.30	182149.90	1853.00	182149.90
21	Supply and Fixing of Pull Down C[illegible] hallenge[illegible] of 2 .5mm thickness are galvan[illegible] zed and [illegible] Robotic welded. All weld d joints[illegible] are sca[illegible] welded to an approved MIG p[illegible] ocess.All [illegible] removing all sharp edges and burr[illegible] s. Zinc P[illegible] II the welding points prior to finis[illegible] hing . All [illegible] coated using AKZO Nobel-Great W[illegible] all powd[illegible] 120 microns. Allmetal parts are [illegible] ested in [illegible] that uses a 5% NaCl solution in a[illegible] cordance [illegible] corrosion for 3000 hrs. Rubber: Hi[illegible] h qualit[illegible] th e handles. Bearings:Maintena[illegible] ce-free [illegible] delivery: 1completely pre-ass[illegible] mbled [illegible] Maintenance: Maintain according t[illegible] EN 166[illegible] guide. Safety: All products must [illegible] be teste[illegible] EN16630 safety standards with [illegible] GS test [illegible] certificates must be issued by a [illegible] reputed [illegible] certifying agency such as .IPEMA, [illegible] UV, CPS[illegible] Mark- EN16630 Certificates must [illegible] e in the [illegible] and not any 3rd party. All product[illegible] must cl[illegible] rk as has been issued in the EN166[illegible] 0 safety [illegible] x H): 2570 x 805 x 2685 mm. Weig[illegible] t: 85.4 [illegible] 4858 mm Capacity_2 Persons.	Metal: All tubular steel [illegible] inc dipped. Joints are [illegible] oped as necessary and [illegible] welds are dressed off [illegible] mer Paint is applied at [illegible] metal parts are powder [illegible] to the thickness of 80-[illegible] ur salt spray machine [illegible] to 1507227 to speed up [illegible] grip rubber is used for [illegible] all bearings. Scope of [illegible] equipment modules. [illegible] 0 and the maintenance [illegible] and certified to meet [illegible] mark. The EN 16630 [illegible] notified internat ional [illegible], or SGS only.The GS [illegible] ame of tendering party [illegible] arly display the GS ma [illegible] ertificates. Size_ L x W [illegible] g Safety Area : 6287 x	Unit	1.00	1.00	266400.00	0.00	266400.00	0.00	1.00	266400.00

22	Supply and fixing of Seated Chest Press Station. All tubular steel of 2.5mm thickness are galvanised and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel (11 ca t Wall powder to the thickness of 80-120 microns. All metal parts are tested in rn 1r a lt spray machine that uses a 5% NaCl solution in accordance to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handle!,,Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely Prt' ,ssembled equipment modules. Maintenance: Maintain according to EN 166630 and the maintenance guide. Safety: All products must be tested and certified to mt•(•lEN16630 safety standards with GS test mark. The EN 16630,certificates must be issued by a reputed notified international certifying agency such as IPEMA, 1UV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party.All products must clearly display the GS inark as has been issued in the EN16630 safety certificates. All products must carry n GS mark :in it.. Size_ L x W x H): 1955 x 733 x 2058 mm. Weight : 86.6 Kg Safety Are: 1: 5545 x 4170 mm Capacity: 2 Persons	Unit	1.00	1.00	255300.00	0.00	255300.00	0.00	1.00	255300.00
23	Supply and fixing of Self Weighted Rower. Metal: All tubular steel of 2.Smm thit.kness are galvaniied and zinc dipped. Joints are Robotic welded. All welded joiflts arc scalloped as necessary and welded to an approved MIG process. All welds arc dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our sa lt S'PI,ray machine.that uses a 5% NaCl solution in accordance to IS07227 to speed up3 c_6rrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely pre-assembled equipment modules. Maintain according to EN 16630 and the maintenance guide. Safety:All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mork• EN16630 Certificates must be in the name of tendering party and not any 3rd p::11 ty All products must carry a GS mark on it.. Size_L x W x H}: 1390 x 805 x 1100 mm. Weight: 42.4 Kg Safety Area: 3790 x 3205 mm Capacity_1 Person.	Unit	1.00	1.00	183150.00	0.00	183150.00	0.00	1.00	183150.00

24	Supply and fixing of elliptical cross trainer. Metal: All tubular steel of 2.0mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints a re scalloped as necessary and welded to an approved MIG process. All welds .I re dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at .ill the welding points prior to finishing. Alt metal parts are PCI\vder coated using AKZO Nobel Great Wall powder to the thickness of 80-120 microns. All metal parts are testecJ in our salt spray machine that uses a 5% NaCl solution iri ilccordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality €rip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely.pre-assembled equipment modules. Maintenance: Maintain according to EN 1G630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards w ith GS test mark.The EN 16630 certificates must be issued by a reputed notified international certifying agl!ncy uch as IPEMA,TUV ,CPSC, or SGS only .The GS Mark-EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with 1 he tender document. Alt products must clearly display tt) GS mark as has been i ued in the EN16630 safety certificates. Size_L x W x H):126/ 582 x 1764 mm. Weight : 43.5 Kg Safety Area: 4299 x 2629 mm Capacity 1Person	Unit	1.00	1.00	155400.00	0.00	155400.00	0.00	1.00	155400.00
25	Supply and Fixing of Rider. Metal: All tubular steel of 2.smm thickness are galvd 1 ilzed and zinc dipped . Joints are Robotic welded. All weldect joints are scalloped as necessary and welded to an approved MIG proi:ess. .<\11 welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing.All metal parts are powder Clated using AKZO Nobel-G reat Wall powder to the thickness of 80-120 microns. All ll\etal parts are tested in our sa lt spray machine that uses a 5% NaCl solution in accorcJ<ince to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubher is used for the handles. 5 Bearings : Maintenance-free ball bearings...Scope of c:l livery: 1completely pre-assembled equipment modules. Maintenance: Maint<1in according to EN 16630 a nd the maintenance guide. Safety: Alf products must b tested and certified to meet EN16630 safety standards with GS test mark. The EI\! 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV ,CPSC, or SGS only. The GS Mark-EN16630 Certificate must be in the name of tendering party and not any 3rd party.· All products 'hust clearly display the GS mark as has been issued in the EN 16630 safety certificat . Size L x w x H): 910 x 655 x 1270 mm. Weight : 29.5 Kg Safety Area: 3310 x tnm C:pacity_l Person	Unit	1.00	1.00	99900.00	0.00	99900.00	0.00	1.00	99900.00

26	Supply and Fixing of Bicycle. Metal: All tubular steel of 2mm thickness are galvani zed and zinc dipped. Joints are Robotic welded. All welded joint s are sc 'lloped as necessary and w elded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing.All metal parts are powder coated using AKZO Nobel GreatWall powder to the thickness of 80- 120 microns. All metal parts are tested in our salt v pray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. each 1 125000 125000 131188 131188 134500 134500 Bearings: Maintenance-free ball bearings . Scope of delivery: 1completely pre assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to mee t EN16630 safety standards only by a reputed notified international certifying acency such as IPEMA,TUV,CPSC, or SGS. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. Size_L x W x H): 1000 x 498 x 120 mm. Weight : 51.5 Kg Safety Area: 3400 x 3498 mm Capacity_ 1 Persons.	Unit	1.00	1.00	138750.00	0.00	138750.00	0.00	1.00	138750.00
27	Supply and Fixing of Arm & Pedal Bike. Metal: All tubular steel of 2.Smm thickness a re galvanized and zinc dipped.Joints are Robotic welded.All welded joints are sca lloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles.Bearings : Maintenance-free ball bearings.Scope of delivery: 1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide.Safety : All products must be tested anEI certified to meet EN16630 safety standards only by a reputed notified international certifying agencv such as IPEMA,TUV, CPSC, or SGS. The GS Mark EN16630 Certificates must be in t he name of tendering party and not any 3rd party.Size_L x W x H}: 830 x 500 x 1450 mm. Weight: 32 Kg Safety Area: 3830 x 2900 mm Capacity_ 1Persons.	Unit	1.00	1.00	188700.00	0.00	188700.00	0.00	1.00	188700.00

28	welded. All welded joints are scallqued as necessa ry and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the w eldin points prior to finishing. All metal parts are powder coated using AKZO Nobel G reat Wall powder to the thickness of 80- 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to JS07227 to speeu up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance -free ball bearings. Scope of delivery: 1completely pre-assembled equipment modules. Maintena nce:Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUY, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. Thecertificates must be attached with the tender document . All products must clearly - display the GS mark as has been issued in the EN15630 safety certificates. Size_ L x W x H): 1120 x 1150 x 1620 mm. Weight: 39 Kg Safety Area: 2590 x 2550 mm Capacity_2 Persons.	Unit	1.00	1.00	127650.00	0.00	127650.00	0.00	1.00	127650.00
29	Supply and fixing of Twist Stepper. Metal: All tubular steel of 2.Smrn thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are sca lloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-GreatWall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings.Scope of delivery: 1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark.The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV ,CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates . Size_ L x W x H): 1395 x 650 x1750 mm. Weight: 53.8 Kg Safety Area.: 3795 x 3050 mm Capacity_2 Persons.	Unit	1.00	1.00	199800.00	0.00	199800.00	0.00	1.00	199800.00

30	Supply and fixing of Big Shoulder Wheel. Metal: All tubular steel of 2.5mm (1) ickness are galvanised and zinc dipped. Joints are Robotic welded. All welded joint ure scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the w elding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80- 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles.CV-10 Bearings: Maintenance-free ball bearings. Scope of delivery:1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to rneet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party.All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 845 x 810 x 1710 mm. Weight: 34 Kg Safety Area: 3224 x 3376 mm Capacity_2 Persons.	Unit	1.00	1.00	133200.00	0.00	133200.00	0.00	1.00	133200.00
31	Supply and fixing of HD Health Walker. Metal: All tubular steel of 2.Smm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joint s arescalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a S% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bea rings.11 Scope of delivery: 1completely pre assembled equipment modules. Maintenance: Maintain according to EQ_and the maintenance guide.Safety: All productsmust be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS oniy. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with the tender document . All products must clearly display the GS mark as has been issued in the EN16630 safety certificates .Sizelx W xH): 1065 x 61S x 1364 mm.Weight: 51Kg. Safety Area: 4000 x 2555mm Capacity 1 Person	Unit	1.00	1.00	155400.00	0.00	155400.00	0.00	1.00	155400.00

32	welded. All welded joints are scalloped as necessa ry and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at a ll the weldint1 points prior to fini shing. All metal parts are powder coated using AKZO Nobel-Grca t Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High qualiry grip rubber is used for the handle.12 Bearings: Maintenance-free ball bearings.Scope of delivery :1completely pre- each 1 125000 125000 131188 131188 134500 134500 assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark.The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA,TUV ,CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party..All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1412 x 1366 x 650 mm. Weight: 42 .6 Kg Safety Area:4462 x 4078 mm	Unit	1.00	1.00	138750.00	0.00	138750.00	0.00	1.00	138750.00
33	Supply and fixing of HD Squat Pushing. Metal:All tub.ular steel of 2.Smm1hicknos are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are sca lloped as necessary: and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing . All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our sa lt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles 13 Bearings: Maintenance-free ball bearings.Scope of delivery: 1completely pre-assembled equipment modules.Maintenance: Maintain according to EN 16630 andthe maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only .The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party.All products must clearly display the GS ma rk as has been issued in the EN16630 safety certificates.Sizelx W x H): 2270 x 635 x 1640 mm. Weight: 60.2Kg.Safety Area: 5300 * 3685mm. Capacity 2 Persons	Unit	1.00	1.00	238650.00	0.00	238650.00	0.00	1.00	238650.00

34	Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns.Al l metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up rrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. arings : Maintenance-free ball bearings.Scope of delivery: 1completely pre-assembled equipment modules. Maintenance : Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA,TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H}:1460 x 1310 x USO mm. Weight: 39.1 Kg Safety Area : 4360 x 4510 mm Capacity_3 Persons.	Unit	1.00	1.00	144300.00	0.00	144300.00	0.00	1.00	144300.00
35	Supply and Fixing of HD.Mini Ski. Metal:All tubular steel of 2 .Smm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed offremoving all sha rp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing.All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely pre-assembled equipment modules. Maintenan(::e :Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meetEN16630 safety standards with GS test mark.The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV,CPSC, or SGS only.The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party.All products must clearly display the GS mark as has been issued in the EN16630 safety certificates.Size_L x W x H): 1214 x 900 x1347 mm. Weight: 45 Kg Safety Area : 4214 x 3900 mm Capacity_2 Persons.	Unit	1.00	1.00	177600.00		177600.00	0.00	1.00	177600.00

36	Robotic welded . All welded parts are scalloped as necessary and welded to an approved MIG process. All welds a re dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AK ZO Nobel Great Wall powder to the thickness of 80-120 microns. All metal parts are test ed in our salt spray machine that uses a 5% NaCl solution in accordance to 1507227 to peed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the tlandles. Bearings: Maintenance-free ball bearings.Scope of delivery : 1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must besuch as IPEMA, TUV,issued by a reputed notified international certifying agency CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party.All products must clearly display the GS mark as has been issued in the EN16630 safety certificates.Sizel x W x H): 2015 x 615 x 1360mm .Weight: 93Kg. Safety Area: 5015 • 3015mm. Capacity2 Person	Unit	1.00	1.00	266400.00	0.00	266400.00	0.00	1.00	266400.00
37	Providing and fixing granite benches as per design, specification and fixing as per the directions of the engineer in charge.	Unit	22.00			0.00				
a)	Quantity upto 125%	Unit	12.00	0.00	0.00	12.00	11710.50	140526.00	12.00	140526.00
b)	Quantity above 125%	Unit	10.00	0.00	0.00	10.00	11710.50	117105.00	10.00	117105.00
38	MANUFACTURING:-PROVIDING AND FIXING A GAZEBO os Size 22 feet dia approximate) made of MS Round pipe of 6 inches diameter of 12 SWG for pillars 10feet in height,in which 8ft will be above the ground level and 2 feet embedded in cement concrete and provided with MS plate on top of the pillars.MS I section 100x50mm of heavy gauge for Rafters)is placed between the poles on top of the flush plate.Also MS rectangular tubes of 100x40mm are to be mounted vertically on all 8pillars.MS rectangular tubes of 40x20mm reepers are welded horizontally in between the rectangle tubes for a distance of 1 feet approximately so as to get the desired octangol Shape for fixing approved qualoity Corrugated Managlore tiles on the roof 2 layers as per the design. Flat design tiles and rigid tiles are to be provided on Existing reepers and pointed with cement mortar.The Gazebo is to be fixed ob asuitable platform the central height being 15 to 16 feet and including allround bed Concrete 1:4:8 and tampered with fine red earth with cement slurry.the works includes earthwork excavation concreteing,masonry work and cost of all materials labour equipments machinery with all lead and lift loading and unloading etc complete including two coats of approved quality special spray paint over of primer and excecuting the work as per the directions of the engineer in charge.	Unit	2.00	0.00	0.00	2.00	430596.75	861193.50	2.00	861193.50
39	Sinking Borewell of 165mm dia clear, using fast rig in all strata including over-burden upto 20mts. Fixing of casing Pipes, collars and cap with necessary cutting and threading including, transportation of Rig and supporting vehicle, crew charge and cost of consumbles, etc, complete including yield testing at the final depth with a minimum woring of compressor for one hour. (excluding cost of casing pipes, collars and cap, etc.) a) 0.00 to50.00 Mtr	Rmtr	0.00	0.00	0.00	0.00	339.66	0.00	0.00	0.00
40	b) 50.00 to 100.00 Mtr	Rmtr	0.00	0.00	0.00	0.00	444.00	0.00	0.00	0.00

43	f) 250.00 to 300.00 Mtr	Rmtr	0.00	0.00	0.00	0.00	647.15	0.00	0.00	0.00
44	g) 300.00 to 350.00 Mtr	Rmtr	0.00	0.00	0.00	0.00	690.42	0.00	0.00	0.00
45	Supply of ISI Mark 175mm nominal Bore, Plain end steel casing Pipe-grade of steel Fee 4100 of wakk thickness 504mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel electric or basic oxygen process in fandom length of 5 to 7mtr. Both ends threaded confirming to Is554/1985 one end fixed with socket confirming to IS 270:2001 and other end with screwed pipes. All pipes shall be reasonably free from defectes. The tubes shall be resonably straigth should be with ISI Marking Weighting 25.10 kg/mtr (Inclusive of all taxes and durties) Prices include Collar - medium duty. Page No.ii, I.No.53 PRE Bang SR 2016 17	Rmtr	0.00	0.00	0.00	0.00	1470.75	0.00	0.00	0.00
46	a) Above 20mtrs and upto 30mtrs.@15%	Rmtr	0.00	0.00	0.00	0.00	50.95	0.00	0.00	0.00
47	b) Above 30mtrs@30%	Rmtr	0.00	0.00	0.00	0.00	101.90	0.00	0.00	0.00
48	175mm M.S. B-Class Casing Collar (P.No.ii,I.No.55)	Nos	0.00	0.00	0.00	0.00	166.50	0.00	0.00	0.00
49	175mm dia Casing Cap (P.No.ii,I.No.54)	Nos	0.00	0.00	0.00	0.00	111.00	0.00	0.00	0.00
50	Supply and delivery at site brand new submesible PUMPSET suitable for bore well of 150 mm dia and having declared duty conditions as detailed below and satisfying performances characteristics for pump and motor as declared by bureau of Indian standards. The pump should confirm to IS:8034-1970 (with all its latest amendments) and should bear the ISI mark 12.5 HP 20 stage (CRI Pumps)(SR 2016-17 page xxxxll sl no 23)	Set	0.00	0.00	0.00	0.00	78366.00	0.00	0.00	0.00
51	Supply and Delivery of Galvanized Mild steel Heavy Class (C-Class) conforming to IS 1239-1979 PART-I/1979 with lastest amendments with ISI mark (one end fitted with ISI mark heavy duty collar and other end fitted with Protective cover) 50 mm dia	Mtr	0.00	0.00	0.00	0.00	416.25	0.00	0.00	0.00
52	Submersible Cable: Supply and Delivery of brand new best make PVC insulated cable of flat 3core (sheathed) of nominal cross sectional area containing to IS 894-1997 with latest amendments (as per SPD) 4 Square mm	Mtr	0.00	0.00	0.00	0.00	89.91	0.00	0.00	0.00
53	50 mm dia GI Collar Heavy duty	Mtr	0.00	0.00	0.00	0.00	144.30	0.00	0.00	0.00
54	Meter and Panel Board: Supply and Delivery of Meter and Panel Board: Meter Board unit one number of MS Box of size 300x120 mm size fabricated out of 2mm thick sheet metal with sealable door arrangement for munting the CTS (if any) cutouts 3phase dia 4 wire energy meter and cable box complete. A transparent glass piece should be provided where the energy meter reading could be read. Panel Board: One number of cubicle type of control panel board to operate on 50c/400/400v Upto 10 to 20 HP	Nos	0.00	0.00	0.00	0.00	12210.00	0.00	0.00	0.00
55	50mm dia G.I.N.R. Valve	Nos	0.00	0.00	0.00	0.00	950.16	0.00	0.00	0.00
56	Erection & Commissioning of work of pumpset including aligning and balancing with all necessary erection of materials and labour including supply and erection of two pair of supporting clamps, one borewell cap, cable clips and water tight gland cable protectors, bolts nuts valves and gauges etc, all job including fixing sluice valve, non return valve etc, and connecting delivery side of pumpset to rising main etc, complete.	Nos	0.00	0.00	0.00	0.00	943.50	0.00	0.00	0.00

58	Power Capacitor: Supply and Delivery of brand new best make capacitor conforming to IS:2834-1986 with latest amendments with ISI mark of required capacity tested and approved by KPTCL anthorities and erection, electrification and commissioning of the same at the location of the respective pumpsets. Supply & Delivery of best indigenous brand new MCB (Miniature Circutit Breaker) of required capacity as per IS:8828-1978 and its latest amendment with ISI mark 6/10/20/25/40 amps with sealble box with MCB 3 KVAR	Mtr	0.00	0.00	0.00	0.00	510.60	0.00	0.00	0.00
59	Supplyin mmdia 2mm 2.5mm thick heavy gauge PVC conduit pipe with suitable size bends, metal/PVC junction boxes adhesive pase etc., and running before cocreting the slab. The conduit should be tiled to the reinforcement rods by using binding wires and unused ways of junction boxes and plpe ends should be covered using PVC end enclosuers. Run with 18SWGGI fish wire wherever necessary (P-2.1-1)	Nos	0.00	0.00	0.00	0.00	49.15	0.00	0.00	0.00
60	Supplying of TPST with rewirable porcelain channels in SM enclosure. (P-30. 1-1)	Nos	0.00	0.00	0.00	0.00	1630.37	0.00	0.00	0.00
61	Supplying and fixing polished wood board made of not less than 15 mm thick plan on both sides with planks made out of more than two pieces and fixing the same to the wall using wooden plugs, screws etc.,(p-30 1-2)	Nos	0.00	0.00	0.00	0.00	341.66	0.00	0.00	0.00
62	Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated multistrand 2x1.5 Sqmm copper wire with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/gang box. The other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet (P-3. 1-8)	Mtr	0.00	0.00	0.00	0.00	209.79	0.00	0.00	0.00
63	© Long Point above 6 Mtr. Upto 10 Mtr. From tapping point to out let via switch	Mtr	0.00	0.00	0.00	0.00	441.16	0.00	0.00	0.00
64	Supplying 6 A flush/projected type socket and a 6Amps flush/projected type SP switch either surface/flush mounting in a existing gang box or a 4mm thick plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wires as required (P-6., 1-12)	Nos	0.00	0.00	0.00	0.00	127.07	0.00	0.00	0.00
65	Wiring for lighting /power circuit using one of PVC insulated 1100V grade multis and Copper conductor single core cable in open or consealed system of wiring (P-9, 1-20)	Mtr	0.00	0.00	0.00	0.00	25.14	0.00	0.00	0.00
66	Supplying and fixing PBBC backelite straight or slant batten holder &wiring 60w/230 Volts lamps (P-13, 1-2)	Mtr	0.00	0.00	0.00	0.00	67.13	0.00	0.00	0.00
67	Supplying and fixing of LED type panel borad indicating lamp with required colour suitable for 220 v A.C. 50 Hz 12/24v D.C (P-38, 1-35)	Nos	0.00	0.00	0.00	0.00	515.48	0.00	0.00	0.00
68	Lobour charges for laying of 1.1KV class UG cable when supplied departmentally/ agency in existing trench GI pipe/stoneware pipe/on wall/on pole as required (P-68, 1-11)	Mtr	0.00	0.00	0.00	0.00	179.82	0.00	0.00	0.00
69	Digging of trench of 0.6mtrs deepx0.5 mtrs wide refilling the required gorund level and consolidating etc., complete (P-68, 1-12)	Mtr	0.00	0.00	0.00	0.00	9.59	0.00	0.00	0.00
70	Supplying and fixing of class 'A' GI pipe on pole /wall/drain crossing with necessary clamping arrangement for UG cable of 1.1KV class(P-69, 1-15)	Mtr	0.00	0.00	0.00	0.00	47.95	0.00	0.00	0.00
71	Supplying and fixing of heay duty cable glands suitable for UG cable of 1.1KV class metal only (P-69, 1-17)	Mtr	0.00	0.00	0.00	0.00	287.71	0.00	0.00	0.00

72	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and wiring complete as required (P-34, 1-13)	Nos	0.00	0.00	0.00	0.00	79.12	0.00	0.00	0.00
73	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers etc., complete (P-30, 1-3) a) 32Amps	Nos	0.00	0.00	0.00	0.00	1204.79	0.00	0.00	0.00
74	Supplying and fixing L.T. cast Iorn pot heads suitable for 1.1. KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,(P-69, 1-16) a) 16Sqmm	Nos	0.00	0.00	0.00	0.00	119.88	0.00	0.00	0.00
75	Supplying, fixing, wiring, earth electrode for gounding conduits, I.C cotouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit... The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. The connection from the to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and checkunts etc., the pipe shall have 16 through holes of 122mm dia (P-66, 1-7)	Nos	0.00	0.00	0.00	0.00	311.47	0.00	0.00	0.00
76	Supplying decorative horizontal type street light fluorescent fitting weather and water proof complete with low loss open construction copper wound ferromagnetic ballast,starter,locking type brass contact holders with 1 No. of 4 feet 40 watts fluorescent tube completely wired for use on 230/250 volts. 50cycles AC supply with opal reeded Perspex cover at bottom complete fitting (P-17, 1-6)	Nos	0.00	0.00	0.00	0.00	2338.33	0.00	0.00	0.00
77	Supplying & fixing mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluroscent tube street light fitting of all capacities of GI or CI or rail or RCC pole/ wall using suitable clamps. bolts. and nuts and wiring using suitable capacity wires complete(P-26, 1-1)	Nos	0.00	0.00	0.00	0.00	1714.28	0.00	0.00	0.00
78	Providing and installing at site work P.V.C. Pipes including cost of pipes and specials and labour,including lowering into trenches,laying true to line,level and perfect linking at joints lead proof including jointing of approved type with all labour and lift charge, handling charges with all leads,including encasing the pipe around to a depth not less than 15cms with gravel or selected earth available from the excavation etc.,complete[P.No.15 - I.No.3.4.2.a& b PRED SR 2016-17]a) 63 mm dia PVC pipes 6kg/cm.square=104*6%=110.24	Nos	0.00	0.00	0.00	0.00	731.27	0.00	0.00	0.00
79	Providing and installing at site work P.V.C. Pipes including cost of pipes and specials and labour,including lowering into trenches,laying true to line,level and perfect linking at joints lead proof including jointing of approved type with all labour and lift charge, handling charges with all leads,including encasing the pipe around to a depth not less than 15cms with gravel or selected earth available from the excavation etc.,complete[P.No.15 - I.No.3.4.2.a& b PRED SR 2016-17]a) 63 mm dia PVC pipes 6kg/cm.square=104*6%=110.24	Mtr	0.00	0.00	0.00	0.00	122.37	0.00	0.00	0.00

EIRL-1	Supply and fixing of children Multi Play Equipment with swing and toddler and tubular slide with animated roof upright structural posts of height 2.2m, 2.6m and 3.0m are to be schedule HOT DIP Galvanized steel with a 114mm OD and 2.2mm wall thickness of the tubing. The finished products must have following characteristice.Deck of size 1.45 x 1.45m and Staircase of size 1.05 m x 0.77 m are fabricated from 2mm perforated solid punched steel. Deck perimeter is precision pre punched for attachments. Handrail of height 1.90m and dia 32 mm shell be all robotic welded unit. Deck of size 1.45 x 1.45m and Staircase of size 1.05 m x 0.77 m are fabricated from 2mm perforated solid punched steel. Deck perimeter is precision pre punched for attachments.Sun Roof of size 2.0 m x 1.78 m x 0.77m, Double Slide of size 1916 mm x 1134 mm x 1987 mm, Tube Slide of size 2160 mm x 1042 mm x 2300 mm, Shrimp Slide of size 1635 mm x 1107 mm x 1888 mm Panels. Roofs and panels are copyrighted and IP protected worldwide. Top rails Of Swing of size 3.2 m x 1.14 m are all robotic welded systems, fabricated from 114 O.D. and thickness of 2.2 mm galvanized steel pipes with a baked on powder coat finish. The rates are to be inclusive of supply and installation at site.Includng floor is Spreaded with Sand, Inclusive of All Taxes and Transportation Charges	Each	1.00	0.00	0.00	1.00	1067492.00	1067492.00	1.00	1067492.00
EIRL-2	0334 Sand/ Artificial Sand/ Manufactured Sand	Cum.	34.50	0.00	0.00	33.00	1887.00	62271.00	33.00	62271.00
EIRL-3	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2	Sqm	100.80	0.00	0.00	92.64	351.25	32539.80	92.64	32539.80
EIRL-4	Removing & Refixing stone slabs of drains and pointing in C.M (1:3)	Sqm	367.20	0.00	0.00	366.12	91.11	33357.19	366.12	33357.19
EIRL-5	Providing precast slab of 100mm thick including cost of all aterials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer	Sqm	183.60	0.00	0.00	183.06	2337.00	427811.22	183.06	427811.22
	Total Cost				34,90,908			7466510.17		10891052.52

34,52,943 109,46,851/-

Asst Engineer
Yelahanka Project Division
BBMP Bangalore

Asst.Executive Engineer
Yelahanka Project Division
BBMP Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer
Yelahanka Project Division
BBMP Bangalore